

REVISED 6.18.12

PHASE: **A**

START DATE: Thursday, July 19, 2012*

END DATE: Friday, July 27, 2012

* Metal Base Removal before July 19, 2012.

Rooms: Lobby South, 490, 460, 459, 454, 467, 467A, Corridor South, 491, 475 through 486; 453 through 460.
No work in Rms. 465, 467B, or utility closets or restrooms.

(MO) MOVERS will empty Lobby South, 490, 460, 459, 454, 467, 491, 476, 477 and 478.

(RE) REMOVAL contractor will work in Corridor South, Lobby South, Rms. 490, 460, 491, 476, 477, and 478.

(GC) GENERAL CONTRACTOR will work in all areas South of the dashed line.

FURNITURE STORAGE*:

During Phase A, Rooms 461 and 464 are allocated for furniture storage.

During Phase B, Room 467, 471, 464, and 461 are allocated for furniture storage.

* Storage locations will be flexible based on renovation progress.

PHASE: **B**

START DATE: Friday, July 27, 2012

END DATE: Friday, August 3, 2012

Rooms: Lobby North, 489, 488, 476-478, Corridor North, 464, 461, 470 through 475, and 444 through 452.
No work in Rm. 463 or utility rooms / restrooms.

(MO) MOVERS will empty Lobby North, 489, 488, 464, and 461.

(RE) REMOVAL contractor will work in Corridor North, Lobby North, Rms. 488, 489, 464 and 461.

(GC) GENERAL CONTRACTOR will work in all areas North of the dashed line.

